

Revised Price Schedule

Item No.	Description	Unit	Qty	Unit Price Exclusive of VAT	Total Price for Item Exclusive of VAT	VAT
1.0	Supply, Installation, Commissioning and Maintenance of Pre – Fabricated Sewerage Treatment Plant for the <i>Girls & Boys Hostel (Udanga)</i> at Faculty of Applied Sciences, South Eastern University of Sri Lanka – Sammanthurai					
1.01	50m ³ Mobile Sewerage Treatment Plant. (Supply, Install, Commissioning and Operating With one year free maintenance period; Retention period 1 year)	No	1			
1.02	Additional cutter pump 80mm – dia of 2 Nors- Rates shall include floater switches, power panel - supply, installation and commissioning with electrical panel and necessary structure works (alternative stand by arrangement at existing septic tank)	Nos	2			
1.03	Supplying and laying 80mm dia pipes for the pumping connection from existing septic tank to proposed treatment plant, rates shall include excavation of trenches, backfilling with suitable soil, necessary joints, notice/ warning tap in underground, safety slabs etc.	m	190			
1.04	Service and Maintenance for 5 Years after the free maintenance period of 1st year	Years	5			
	Total Amount					

Item No.	Description	Unit	Qty	Unit Price Exclusive of VAT	Total Price for Item Exclusive of VAT	VAT
2.0	Supply, Installation, Commissioning and Maintenance of Pre-Fabricated Sewerage Treatment Plant for the Girls Hostel at Faculty of Applied Sciences, South Eastern University of Sri Lanka – Sammanthurai					
2.01	30m ³ Mobile Sewerage Treatment Plant. (Supply, Install, Commissioning and Operating With one year free maintenance period; Retention period 1 year)	No	01			
2.02	Additional cutter pump 80mm – dia of 2 Nors- Rates shall include floater switches, power panel - supply, installation and commissioning with electrical panel and necessary structure works (alternative stand by arrangement at existing septic tank)	No	01			
2.03	Supplying and laying 80mm dia pipes for the pumping connection from existing septic tank to proposed treatment plant, rates shall include excavation of trenches, backfilling with suitable soil, necessary joints, notice/ warning tap in underground, safety slabs etc.	m	4			
2.04	Service and Maintenance for 5 Years after the free maintenance period of 1 st year	Years	05			
	Total Amount					

Item No.	Description	Unit	Qty	Unit Price Exclusive of VAT	Total Price for Item Exclusive of VAT	VAT
3.0	Supply, Installation, Commissioning and Maintenance of Pre-Fabricated Sewerage Treatment Plant for the Girls Hostel (FVG-2) at South Eastern University of Sri Lanka – Oluvil					
3.01	50m3 Mobile Sewerage Treatment Plant. (Supply, Install, Commissioning and Operating With one year free maintenance period; Retention period 1 year)	No	01			
3.02	Additional cutter pump 80mm – dia of 2 Nors- Rates shall include floater switches, power panel - supply, installation and commissioning with electrical panel and necessary structure works (alternative stand by arrangement at existing septic tank)	Nos	03			
3.03	Supplying and laying 80mm dia pipes for the pumping connection from existing septic tank to proposed treatment plant, rates shall include excavation of trenches, backfilling with suitable soil, necessary joints, notice/ warning tap in underground, safety slabs etc.	m	170			
3.04	Service and Maintenance for 5 Years after the free maintenance period of 1 st year	Years	05			
	Total Amount					

Authorized Officer's Signature:

Authorized Officer's Name:

Name of the Company